

EXTENSION OF TIME PROPOSAL

1	Name of work	Impr. to road and drains near Govt school cross road of Thimangendur on N.M.V. Byt Sub divn
2	Amount of Work Portion	
3	Estimated Cost	20.00 lakhs
4	Name of contractor	N. Thimangendur
5	Agreement No.	
6	No. and date under which work order issued	
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	14 months
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expiry of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Since BWSB work under progress at the work spot, hence delay in completion for kind approval without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

[Signature]
Assistant Engineer

[Signature]
Assistant Executive Engineer

[Signature]
Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092